PACKAGE REVIEW MEMO

Elementary School Modernization (sample)

Spec 07 84 00 Firestopping · 26 51 00 Interior Lighting · run 20261028-053407-58abe5 on 2026-10-28 · mock (fixture answers)

8 submittals · 4 ready to forward · 4 need changes · 1 worth a manual look

SUBMITTALSPEC	SHEET	STILL MADE	WHAT TO SEND	DECISION
Firestop sealant, through-penetrations 07 84 00-01 · Coastline Firestop	? Unconfirmed	✓ Current	? Unknown	—	**No exceptions taken**
Firestop system, floor penetration 07 84 00-02 · Coastline Firestop	✕ Fails	? Unknown	? Unknown	A listed system with T = F (2 hr)	**Revise and resubmit**
Firestop sealant, cable penetrations 07 84 00-03 · Coastline Firestop	? Unconfirmed	✕ Outdated	? Unknown	The manufacturer's current data sheet +1	**Revise and resubmit**
Firestop system, steel pipe through gypsum wall 07 84 00-04 · Coastline Firestop	✕ Fails	? Unknown	? Unknown	A listing that covers steel pipe	**Revise and resubmit**

LED troffer, classrooms 26 51 00-01 · Northgate Electric	! Option	✓ Current	? Unknown	Specify 82CRI, 3500 K (color quality (CRI) 82) +1	**Exceptions noted**
LED downlight, corridors 26 51 00-02 · Northgate Electric	? Unconfirmed	! Newer exists	? Unknown	The newer data sheet (optional)	**Exceptions noted** Worth a manual look
LED troffer, offices 26 51 00-03 · Northgate Electric	! Option	? Unknown	✕ Discontinued	A current product that meets the spec (this one is discontinued) +1	**Revise and resubmit**
Exit sign 26 51 00-04 · Northgate Electric	✓ Meets	! Newer exists	? Unknown	The newer data sheet (optional)	**Exceptions noted**

07 84 00-01 · from Coastline Firestop

Firestop sealant, through-penetrations

No exceptions taken (Approve · 2 meet, 0 don't, 1 couldn't be confirmed)

NOTE TO THE ARCHITECT

Please review 07 84 00-01 Firestop sealant, through-penetrations for approval: no exceptions taken.
Not confirmed: pending assembly proof.

Checked by Nemotron 3 Nano and Nemotron 3 Super (mock fixtures) · Tavily · every pass/fail computed in code from quoted values.

07 84 00-02 · from Coastline Firestop

Firestop system, floor penetration

Revise and resubmit (Send back · 0 meet, 1 don't, 0 couldn't be confirmed)

WHAT TO SEND

1. A listed system with T = F (2 hr)

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Does not meet: Temperature rating (T) 07 84 00	T = F (2 hr)	0 hr	“T Rating — 0 Hr” · page 1

NOTE TO THE SUB

Revise and resubmit 07 84 00-02 Firestop system, floor penetration.

Please send:

1. A listed system with T = F (2 hr)

Checked by Nemotron 3 Nano and Nemotron 3 Super (mock fixtures) · Tavily · every pass/fail computed in code from quoted values.

07 84 00-03 · from Coastline Firestop

Firestop sealant, cable penetrations

Revise and resubmit (Send back · 1 meet, 0 don't, 2 couldn't be confirmed)

WHAT TO SEND

1. The manufacturer's current data sheet
2. Possible alternate: 3M Fire Barrier Sealant IC 15WB+ product data sheet, Rev B (confirm temperature rating (T), still made)

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Data sheet is from 2005	—	—	“not to exceed 120°F (48°C).” · page 1 · 3M Fire Barrier Sealant IC 15WB+ · retrieved 2026-10-28

ALTERNATES, RANKED IN CODE

Possible alternate: 3M Fire Barrier Sealant IC 15WB+ product data sheet, Rev B (current sheet of the same product)

ITEM	SPECIFIED	SUBMITTED	PROPOSED	RESULT
Test standards	astm e814, ul 1479	ASTM E814, UL 1479	— “ASTM E 814 (UL 1479)”	Meets
Temperature rating (T)	T = F	Not confirmed	not confirmed	Not confirmed
VOC (air quality)	≤ 250 g/L	Not confirmed	<2 g/L “VOC Less H2O and Exempt Solvents: <2 g/L”	Meets
Current document	—	—	98-0400-5077-9 REV B “VOC Less H2O and Exempt Solvents: <2 g/L”	Meets
Still made	—	—	No quoted confirmation that this replacement is available	Not confirmed

NOTE TO THE SUB

Revise and resubmit 07 84 00-03 Firestop sealant, cable penetrations.

Please send:
1. The manufacturer's current data sheet
Possible alternate to confirm: 3M Fire Barrier Sealant IC 15WB+ product data sheet, Rev B (temperature rating (T), still made).

Checked by Nemotron 3 Nano and Nemotron 3 Super (mock fixtures) · Tavily · every pass/fail computed in code from quoted values.

07 84 00-04 · from Coastline Firestop

Firestop system, steel pipe through gypsum wall

Revise and resubmit (Send back · 1 meet, 1 don't, 0 couldn't be confirmed)

WHAT TO SEND

1. A listing that covers steel pipe

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Does not meet: Pipe types covered 07 84 00 drawing schedule	steel pipe	PVC, CPVC, ABS, FRPP, PVDF, PEX	“3. PENETRATING ITEM TO BE ONE OF THE FOLLOWING (ALSO SEE NOTE NO. 3 BELOW) : A. MAXIMUM 10" NOMINAL DIAMETER PVC PLASTIC PIPE (CELLULAR OR SOLID CORE). B. MAXIMUM 10" NOMINAL DIAMETER CPVC PLASTIC PIPE (CLOSED PIPING SYSTEM ONLY). C. MAXIMU” · page 2

NOTE TO THE SUB

Revise and resubmit 07 84 00-04 Firestop system, steel pipe through gypsum wall.

Please send:
1. A listing that covers steel pipe

Checked by Nemotron 3 Nano and Nemotron 3 Super (mock fixtures) · Tavily · every pass/fail computed in code from quoted values.

26 51 00-01 · from Northgate Electric

LED troffer, classrooms

Exceptions noted (Approve with note · 2 meet, 0 don't, 2 couldn't be confirmed)

WHAT TO SEND

1. Specify 82CRI, 3500 K (color quality (CRI) 82)
2. Specify EZ1 (dims down to 1 %)

CONFIGURATION TO REQUEST

Specify 82CRI, 3500 K · Color quality (CRI) 82 · 26 51 00

> “82CRI, 3500 K” · page 2

Specify EZ1 · Dims down to 1 % · 26 51 00

> “EZ1 eldoLED dims to 1% (0-10 volt dimming)” · page 2

NOTE TO THE ARCHITECT

Please review 26 51 00-01 LED troffer, classrooms for approval: exceptions noted.
Specify 82CRI, 3500 K (color quality (CRI) 82)
Specify EZ1 (dims down to 1 %)

Checked by Nemotron 3 Nano and Nemotron 3 Super (mock fixtures) · Tavily · every pass/fail computed in code from quoted values.

26 51 00-02 · from Northgate Electric

LED downlight, corridors

Exceptions noted (Approve with note · 2 meet, 0 don't, 2 couldn't be confirmed)

WHAT TO SEND

1. The newer data sheet (optional)

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Different revision found; no quoted values changed	Rev. 10/25/17	Rev. 05/03/22	“LDN6 6” OPEN and WALLWASH LED. OPTICS — LEDs are binned to a 3-step SDCM; 80 CRI minimum. 90 CRI optional. 70% lumen maintenance at 60,000 hours. WARRANTY — 5-year limited warranty. Rev. 05/03/22 • CRI: 80 typical. LDN6 Nominal Lumens Lumen” · LDN6 spec sheet Rev. 05/03/22 (agency copy) · retrieved 2026-10-28

NOTE TO THE ARCHITECT

Please review 26 51 00-02 LED downlight, corridors for approval: exceptions noted.
Not confirmed: dims down to, DLC listing.

Checked by Nemotron 3 Nano and Nemotron 3 Super (mock fixtures) · Tavily · every pass/fail computed in code from quoted values.

26 51 00-03 · from Northgate Electric

LED troffer, offices

Revise and resubmit (Send back · 1 meet, 0 don't, 3 couldn't be confirmed)

WHAT TO SEND

1. A current product that meets the spec (this one is discontinued)
2. Possible alternate: Lithonia BLT 2x4 LED troffer, Rev. 07/18/24 (confirm color quality (CRI), dims down to, still made)

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Fixture is no longer made	—	Discontinued 2024-06-30	“As of June 30th, 2024, the TL family will be discontinued.” · Discontinuation Notice: Lithonia Lighting® TL Recessed Luminaire · retrieved 2026-10-28

ALTERNATES, RANKED IN CODE

Possible alternate: Lithonia BLT 2x4 LED troffer, Rev. 07/18/24

ITEM	SPECIFIED	SUBMITTED	PROPOSED	RESULT
Color quality (CRI)	≥ 80	Not confirmed	not confirmed	Not confirmed
Dims down to	≤ 5 %	1 % with eldoLED dims to 1% (0-10 volt dimming)	not confirmed	Not confirmed
Warranty	≥ 5 yr	5 yr	5 yr “WARRANTY — 5-year limited warranty.”	Meets
DLC listing	dlc standard, dlc premium	Not confirmed	DLC Premium “DesignLights Consortium® (DLC) Premium qualified product”	Meets
Current document	—	—	Rev. 07/18/24 “Rev. 07/18/24”	Meets
Still made	—	—	No quoted confirmation that this replacement is available	Not confirmed

NOTE TO THE SUB

Revise and resubmit 26 51 00-03 LED troffer, offices.

Please send:
1. A current product that meets the spec (this one is discontinued)
Possible alternate to confirm: Lithonia BLT 2x4 LED troffer, Rev. 07/18/24 (color quality (CRI), dims down to, still made).

Checked by Nemotron 3 Nano and Nemotron 3 Super (mock fixtures) · Tavily · every pass/fail computed in code from quoted values.

26 51 00-04 · from Northgate Electric

Exit sign

Exceptions noted (Approve with note · 1 meet, 0 don't, 0 couldn't be confirmed)

WHAT TO SEND

1. The newer data sheet (optional)

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
A newer spec sheet exists; nothing changed	09/05/19	08/07/24	“Catalog Number Notes Type CONTRACTOR SELECT LQM Page 1 of 2 LQM Quantum ® LED Emergency Exit The Lithonia Lighting® LQM Quantum® LED Exit Signs are suitable for identifying emergency exits. This fully assembled single-face exit with extra f” · LQM spec sheet · retrieved 2026-10-28

NOTE TO THE ARCHITECT

Please review 26 51 00-04 Exit sign for approval: exceptions noted.

Checked by Nemotron 3 Nano and Nemotron 3 Super (mock fixtures) · Tavily · every pass/fail computed in code from quoted values.

Decisions above are SpecCheck's recommendations; models read and quote, code decides. A person signs below.

Reviewer: _____ Date: _____