PACKAGE REVIEW MEMO

Elementary School Modernization (sample)

Spec 07 84 00 Firestopping · 26 51 00 Interior Lighting · run 20261028-173729-554074 on 2026-10-28 · live

10 submittals · 5 ready to forward · 5 need changes · 4 worth a manual look

SUBMITTALSPEC	SHEET	STILL MADE	WHAT TO SEND	DECISION
Firestop sealant, through-penetrations 07 84 00-01 · Coastline Firestop	? Unconfirmed	✓ Current	? Unknown	—	**No exceptions taken**
Firestop system, floor penetration 07 84 00-02 · Coastline Firestop	✕ Fails	? Unknown	? Unknown	A listed system with T = F (2 Hr)	**Revise and resubmit**
Firestop sealant, cable penetrations 07 84 00-03 · Coastline Firestop	? Unconfirmed	✕ Outdated	? Unknown	The manufacturer's current data sheet +1	**Revise and resubmit**
Firestop system, steel pipe through gypsum wall 07 84 00-04 · Coastline Firestop	✕ Fails	? Unknown	? Unknown	A listing that covers steel pipe	**Revise and resubmit**

LED troffer, classrooms 26 51 00-01 · Northgate Electric	✕ Fails	! Newer exists	? Unknown	The newer data sheet (optional) +1	**Revise and resubmit**
LED downlight, corridors 26 51 00-02 · Northgate Electric	? Unconfirmed	? Unknown	? Unknown	—	**Exceptions noted** Worth a manual look
LED troffer, offices 26 51 00-03 · Northgate Electric	! Option	? Unknown	✕ Discontinued	A current product that meets the spec (this one is discontinued) +1	**Revise and resubmit**
Exit sign 26 51 00-04 · Northgate Electric	? Unconfirmed	! Newer exists	? Unknown	The newer data sheet (optional)	**Exceptions noted** Worth a manual look
LED troffer, stock version 26 51 00-05 · Northgate Electric	? Unconfirmed	? Unknown	? Unknown	—	**Exceptions noted** Worth a manual look
Firestop sealant, alternate product 07 84 00-05 · Coastline Firestop	? Unconfirmed	✓ Current	? Unknown	—	**Exceptions noted** Worth a manual look

07 84 00-01 · from Coastline Firestop

Firestop sealant, through-penetrations

No exceptions taken (Approve · 3 meet, 0 don't, 1 couldn't be confirmed)

NOTE TO THE ARCHITECT

Please review 07 84 00-01 Firestop sealant, through-penetrations for approval: no exceptions taken.
Not confirmed: pending assembly proof.

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · every pass/fail computed in code from quoted values.

07 84 00-02 · from Coastline Firestop

Firestop system, floor penetration

Revise and resubmit (Send back · 0 meet, 1 don't, 0 couldn't be confirmed)

WHAT TO SEND

1. A listed system with T = F (2 Hr)

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Does not meet: Temperature rating (T) 07 84 00 2.04.A.1	T = F (2 Hr)	0 Hr	“T Rating — 0 Hr” · page 1

NOTE TO THE SUB

Revise and resubmit 07 84 00-02 Firestop system, floor penetration.

Please send:

1. A listed system with T = F (2 Hr)

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · Tavily · every pass/fail computed in code from quoted values.

07 84 00-03 · from Coastline Firestop

Firestop sealant, cable penetrations

Revise and resubmit (Send back · 0 meet, 0 don't, 4 couldn't be confirmed)

WHAT TO SEND

1. The manufacturer's current data sheet
2. Possible alternate: Fire Protection Products; confirm astm g21 rating, temperature rating (T), still made

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Data sheet is out of date	—	—	“Continuous operating temperature not to exceed 120°F (48°C).” · page 1 · Fire Protection Products · retrieved 2026-10-28

ALTERNATES, RANKED IN CODE

Possible alternate: Fire Protection Products (current sheet of the same product)

ITEM	SPECIFIED	SUBMITTED	PROPOSED	RESULT
VOC (air quality)	≤ 250 g/L	Not confirmed	<250 g/L “Complies with the intent of LEED® NC-EQ Credit 4.1 for Low-Emitting Materials: Adhesives and Sealants, contains <250 g/L VOC contents (less H2O and exempt solve”	Meets
astm g21 rating	= 0	Not confirmed	not confirmed	Not confirmed
Temperature rating (T)	T = F	Not confirmed	not confirmed	Not confirmed
Test standards	astm e814, astm e119, ul 1479	Not confirmed	— “Firestop tested up to 3 hours in accordance with ASTM E 814 (U L1479), ASTM E 196 6(UL 2079) & CAN/ULC-S115”	Meets
Current document	—	—	— “Firestop tested up to 3 hours in accordance with ASTM E 814 (U L1479), ASTM E 196 6(UL 2079) & CAN/ULC-S115”	Meets
Still made	—	—	No quoted confirmation that this replacement is available	Not confirmed

NOTE TO THE SUB

Revise and resubmit 07 84 00-03 Firestop sealant, cable penetrations.

Please send:
1. The manufacturer's current data sheet
Possible alternate to confirm: Fire Protection Products (astm g21 rating, temperature rating (T), still made).

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · every pass/fail computed in code from quoted values.

07 84 00-04 · from Coastline Firestop

Firestop system, steel pipe through gypsum wall

Revise and resubmit (Send back · 0 meet, 1 don't, 4 couldn't be confirmed)

WHAT TO SEND

1. A listing that covers steel pipe

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Does not meet: Pipe types covered 07 84 00 drawing schedule	steel pipe	PVC, ABS, FRPP, CPVC, PVDF, PEX	“3. PENETRATING ITEM TO BE ONE OF THE FOLLOWING (ALSO SEE NOTE NO. 3 BELOW) : A. MAXIMUM 10" NOMINAL DIAMETER PVC PLASTIC PIPE (CELLULAR OR SOLID CORE). B. MAXIMUM 10" NOMINAL DIAMETER CPVC PLASTIC PIPE (CLOSED PIPING SYSTEM ONLY). C. MAXIMU” · page 2

NOTE TO THE SUB

Revise and resubmit 07 84 00-04 Firestop system, steel pipe through gypsum wall.

Please send:
1. A listing that covers steel pipe

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · every pass/fail computed in code from quoted values.

26 51 00-01 · from Northgate Electric

LED troffer, classrooms

Revise and resubmit (Send back · 4 meet, 1 don't, 0 couldn't be confirmed)

WHAT TO SEND

1. The newer data sheet (optional)
2. A product with dims down to ≤ 5 %

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Does not meet: Dims down to 26 51 00 2.05.C.1	≤ 5 %	10 %	“each fixture will individually dim down to 10% brightness” · page 6
Document revision dates need clarification	Rev. 07/18/24	Rev. 08/14/25	“* [English](javascript:void(0)) + English + Español + Français [](https://ke2therm.com/) * [Français](javascript:void(0)) + English + ” · Fully Switchable BLT Discontinued · retrieved 2026-10-28

NOTE TO THE SUB

Revise and resubmit 26 51 00-01 LED troffer, classrooms.

Please send:
1. The newer data sheet (optional)
2. A product with dims down to ≤ 5 %

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · Tavily · every pass/fail computed in code from quoted values.

26 51 00-02 · from Northgate Electric

LED downlight, corridors

Exceptions noted (Approve with note · 3 meet, 0 don't, 2 couldn't be confirmed)

NOTE TO THE ARCHITECT

Please review 26 51 00-02 LED downlight, corridors for approval: exceptions noted.
Not confirmed: DLC listing, dims down to.

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · Tavily · every pass/fail computed in code from quoted values.

26 51 00-03 · from Northgate Electric

LED troffer, offices

Revise and resubmit (Send back · 2 meet, 0 don't, 3 couldn't be confirmed)

WHAT TO SEND

1. A current product that meets the spec (this one is discontinued)
2. Possible alternate: ZR-D LED Troffer Spec Sheet - industrialzone.com; confirm rated life (L70), macadam steps, dims down to, current document, still made

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Product Availability Issue	—	Discontinued 2024-06-30	“As of June 30th, 2024, the TL family will be discontinued.” · Discontinuation Notice: Lithonia Lighting® TL Recessed Luminaire · retrieved 2026-10-28

ALTERNATES, RANKED IN CODE

Possible alternate: ZR-D LED Troffer Spec Sheet - industrialzone.com

ITEM	SPECIFIED	SUBMITTED	PROPOSED	RESULT
Rated life (L70)	≥ 50000 hr	L90 60000 hours	not confirmed	Not confirmed
Warranty	≥ 5 yr	5 years	5 years “Limited Warranty†: 5 years standard for luminaire, SmartCast controls, and Lutron AWNR and AWNS controls; up to 5 years for SmartCast® accessories; 1 year for ”	Meets
DLC listing	dlc standard, dlc premium	Not confirmed	— “• DLC and DLC Premium qualified versions available. Please refer to https://qpl. designlights.org/solid-state-lighting for most current information”	Meets
macadam steps	≤ 3	Not confirmed	not confirmed	Not confirmed
Dims down to	≤ 5 %	0.1 % with EZB	not confirmed	Not confirmed
Current document	—	—	not confirmed	Not confirmed
Still made	—	—	No quoted confirmation that this replacement is available	Not confirmed

NOTE TO THE SUB

Revise and resubmit 26 51 00-03 LED troffer, offices.

Please send:
1. A current product that meets the spec (this one is discontinued)
Possible alternate to confirm: ZR-D LED Troffer Spec Sheet - industrialzone.com (rated life (L70), macadam steps, dims down to, current document, still made).

26 51 00-04 · from Northgate Electric

Exit sign

Exceptions noted (Approve with note · 1 meet, 0 don't, 2 couldn't be confirmed)

WHAT TO SEND

1. The newer data sheet (optional)

FINDINGS NEEDING ACTION

REQUIREMENT	REQUIRED	SUBMITTED	EVIDENCE
Check which document version is current	Rev. 09/05/19	Rev. 08/07/24	“* [English](javascript:void(0)) + English + Español + Français [![] (https://res.cloudinary.com/uf-550569/image/upload/v1759170165/KE2-Therm_568x66_u673dj.png)](https://ke2therm.com/) * [Français](javascript:void(0)) + English + ” · LHQM and LQM Exit Sign and Combo Now with Self Diagnostics + STAR · retrieved 2026-10-28

NOTE TO THE ARCHITECT

Please review 26 51 00-04 Exit sign for approval: exceptions noted.
Not confirmed: rated life (L70), macadam steps.

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · Tavily · every pass/fail computed in code from quoted values.

26 51 00-05 · from Northgate Electric

LED troffer, stock version

Exceptions noted (Approve with note · 3 meet, 0 don't, 2 couldn't be confirmed)

NOTE TO THE ARCHITECT

Please review 26 51 00-05 LED troffer, stock version for approval: exceptions noted.
Not confirmed: DLC listing, dims down to.

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · Tavily · every pass/fail computed in code from quoted values.

07 84 00-05 · from Coastline Firestop

Firestop sealant, alternate product

Exceptions noted (Approve with note · 2 meet, 0 don't, 2 couldn't be confirmed)

NOTE TO THE ARCHITECT

Please review 07 84 00-05 Firestop sealant, alternate product for approval: exceptions noted.
Not confirmed: VOC (air quality), pending assembly proof.

Checked by Nemotron 3 Nano and Nemotron 3 Super on Nebius Token Factory · every pass/fail computed in code from quoted values.

Decisions above are SpecCheck's recommendations; models read and quote, code decides. A person signs below.

Reviewer: _____ Date: _____